

## Construction Report

**Elevators and dumbwaiters-** Anticipated completion of the elevators is approximately 2 months as of 2/24/25. The dumbwaiter parts are farther behind. They should have these parts late April or early May. Completion of the dumbwaiters is roughly 4 weeks after they have all of the needed parts.

**Heliport-** Met with FEC Heliports, Heliplanners and Crane Service on Jan 21 at the hospital tower. The FEC findings report after site visit concluded that engineering and items to be replaced will cost \$225,000.00 and the price of installation is \$693,000.00 in addition the crane services will be roughly \$70,000.00 bringing the total to \$988,000.00

**Electrical Doors in Basement of Tower-** Doors were installed on 1/23/25. Still waiting for glass to be installed on doors (total cost \$14,800). Electric components for auto door locks to be installed 2/24/25 (total cost \$600)

**Ambulance Bay Wall-** The Architects (DSC) are currently working on getting this projects final approval.

**Window Replacement-** Tulare glass replaced 2 small windows on the SE side of the hospital tower (total cost \$2,874)

**Athletic Flooring-** Planned start date is March 3<sup>rd</sup>.

**Generator Fencing-** American Fence Builders completed fence around generators on 1/31/24 (total cost \$3,700)

**Seismic Assessment-** The seismic assessment was completed on Feb 4<sup>th</sup> by Smith Group. Still waiting for the final report.