Evolutions Myrtha Pool Repair Schedule

DESCRIPTION	DURATION
PRE CONSTRUCTION	
SUBMITTALS	2 WEEKS
ORDER AND DELIVERY OF MATERIALS	16 WEEKS
CONSTRUCTION TIMELINES	
DEMO AND REMOVE OLD MEMBRANE	2 WEEKS
MISC REPAIR OF POOL WALLS	1 WEEK
INSTALL NEW INTERIOR MEMBRANE	2 WEEKS
LEVEL POOL AND REPLACE PVC COPING	2 WEEKS
INSTALL GUTTER AND STAIR MEMBRANE	2 WEEKS
INSTALL EXISTING GUTTER GRATING	1 WEEK
PAINTED MARKINGS	1 WEEK
CLEANUP AND PUNCHLIST	1 WEEK
TOTAL CONSTRUCTION DURATIONS	12 WEEKS